



BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, saphthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of	Cum	20.32	0	0	03-09-22	01-02-23	151							0% Complete
2	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting.	Cum	3973.78	2807.74	71	05-09-22	25-09-22	20							71% Complete
3	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150	Cum	665.72	446.57	67	20-09-22	05-10-22	15							67% Complete
4	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/basalt crushed graded coarse aggregates	Cum	4.04	0	0	05-09-22	25-02-23	173							0% Complete
5	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.	Tonne	72.1	46.77	65	25-09-22	15-10-22	20							65% Complete
6	Providing and laying flamed finish Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick	Sqm	32	0	0	05-09-22	25-02-23	173							0% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule -B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
7	Providing and laying flooring and steps machine cut granite slabs 40 mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, mortar labour, curing complete as per	Sqm	5.4	6.75	100	10-09-22	25-09-22	15	100% Complete						
8	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement 6 coarse sand)	Cum	150	73.3	49	10-09-22	10-10-22	20	49% Complete						
9	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse	Cum	131.35	15.05	11	30-09-22	20-10-22	20	11% Complete						
10	Ruled/ Flush pointing on White sand stone masonry surface with lime, surkhi and marble dust mortar in the ratio of 1:1.5:1/2 {One lime: 1.5 surkhi (15% dark red and 85% light yellow surkhi): 1/2 marble dust} (The rate is inclusive of all materials & labours involved except scaffolding).	Sqm	86.6	37.36	0	05-09-22	25-02-23	173	0% Complete						
11	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM	Sqm	397.32	169.76	43	30-09-22	20-10-22	20	43% Complete						

BRUHAT BENGALURU MAHANAGARA PALIKE

nts Name	:	Executive Engineer Yelahanka Division
ject Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
onsultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
12	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x100x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM	Sqm	26.74	0	0	05-09-22	25-02-23	173							0% Complete
13	Providing 12 mm cement plaster finished with a floating coat of neat cement of mix 1:3 (1 cement: 3 fine sand) to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of	Sqm	58.51	0	0	05-09-22	25-02-23	173							0% Complete
14	Providing 18 mm cement plaster in two coats under layer 12 mm thick cement plaster with cement mortar 1:5 (1 cement: 5 coarse sand) and a top layer 6 mm thick cement plaster with cement mortar 1:3 (1 cement: 3 coarse sand) finished rough with sponge to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including	Sqm	826.64	233.54	0	05-09-22	25-02-23	173							0% Complete
15	Providing and applying white cement based putty of average thickness 1 mm, of approve brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth	Sqm	150.55	0	0	05-09-22	25-02-23	173							0% Complete
16	Distemper with oil bound washable distemper of approved brand and manufacture to give an even shade. New work (two coats) over and including water thinnable priming coat with cement primer after thoroughly brooming the surface to remove all	Sqm	150.55	0	0	05-09-22	25-02-23	173							0% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

lients Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
17	Finishing walls with Acrylic Smooth exterior paint of required shade. New work (Two coat applied @ 1.67 ltr/10 m ² over and including priming coat of exterior primer applied @ 2.20 kg/10 m ²) with paint of approved quality to give an even shade, after	Sqm	90.59	0	0	05-09-22	25-02-23	173							0% Complete
18	Providing & fixing of 2-track x 2-panel sliding windows made out of multi chambered UPVC (Matching to RAL-9016) sections and with minimum TiO ₂ (Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour	Sqm	3.24	0	0	05-09-22	25-02-23	173							0% Complete
19	Providing Mathu/Nandi wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster grooves (excluding cost of cement concrete and side clamps), but including cost of materials,	Cum	0.39	0	0	05-09-22	25-02-23	173							0% Complete
20	Providing and fixing in position fully panelled Mathu/Nandi wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials,	Sqm	10.71	0	0	05-09-22	25-02-23	173							0% Complete
21	Providing & fixing of louvered ventilator made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO ₂ (Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free with gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the ventilator frame. The frame having overall size of	Sqm	1.68	0	0	05-09-22	25-02-23	173							0% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Project Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
22	Providing skirting, dadoing, rises of steps with colour glazed tiles 6mm thick on 10mm thick cement plaster 1.3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials,	Sqm	51.3	0	0	05-09-22	25-02-23	173							0% Complete
23	Providing and laying vitrified floor tiles in different sizes (thickness to be specified by the manufacturer) with water absorption less than 0.08% and conforming to IS 15622, of approved make, in all colours and shades, laid on 20mm thick	Sqm	37.86	0	0	05-09-22	25-02-23	173							0% Complete
24	Providing and fixing water closet squatting pan (Indian type W.C pan) with 100 mm sand cast Iron P or S trap, 10 litre low level white P V C flushing cistern, including flush pipe, with manually controlled device (handle lever) conforming to IS 7231, with all	Each	1	0	0	05-09-22	25-02-23	173							0% Complete
25	Providing and fixing white vitreous china pedestal type water closet (European type) with seat and lid, 10 litre low level white vitreous china flushing cistern & C.P. flush bend with fittings & C.I. brackets, 40 mm flush bend, overflow arrangement with	Each	1	0	0	05-09-22	25-02-23	173							0% Complete
26	Providing and fixing wash basin with C.I. brackets, 15 mm dia CP Brass single hole basin mixer of approved quality and make, including painting of fittings and brackets, cutting and making good the walls wherever required: using White Vitreous China	Each	2	0	0	05-09-22	25-02-23	173							0% Complete
27	Providing and fixing brass stop cock of approved quality 20 mm nominal bore	No	2	0	0	05-09-22	25-02-23	173							0% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Name	:	Executive Engineer Yelahanka Division
Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
altants	:	Rudraprasad Consultants
ect Manager /Team Leader	:	Karthik Rechan
ect Start Date	:	03-09-22
ect End Date	:	03-03-23
ject Length in Months	:	6 Months

Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
28 Providing and fixing ball valve (brass) of approved quality, High or low pressure, with plastic floats complete 25 mm nominal bore	Nos	2	0	0	05-09-22	25-02-23	173							0% Complete
29 Providing and fixing gun metal non- return valve of approved quality (screwed end) 25 mm nominal bore Vertical	Nos	2	0	0	05-09-22	25-02-23	173							0% Complete
30 Supplying PVC ringite pipes conforming to IS 4985 2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at	Mtr	80	0	0	05-09-22	25-02-23	173							0% Complete
31 Supplying PVC ringite pipes conforming to IS 4985 2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at	Mtr	50	0	0	05-09-22	25-02-23	173							0% Complete
32 Supplying UNPLASTICISED PVC pipes conforming to IS 16098 2013 with latest amendments ended with integral sockets with ISI mark and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints,	Mtr	25	0	0	05-09-22	25-02-23	173							0% Complete
33 Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc.) trusses etc., including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer, including welding and bolted with special	Kg	4730 55	0	0	05-09-22	25-02-23	173							0% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Client's Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignments	Unit	Schedule -48 Qty	Qty of Work done	% Of Work done	Start Date	End Date	No of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
34	Providing and fixing G.I. chain link fabric fencing of required width in mesh size 25x25 mm made of G.I. wire of dia 3 mm including strengthening with 2 mm dia wire or nuts, bolts and washers as required complete as per the direction of Engineer-in-	Sqm	291.5	0	0	05-09-22	25-02-23	173							0% Complete
35	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72*72*4.8mm Sq. GI Pipe frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip	Sqm	11.97	0	0	05-09-22	25-02-23	173							0% Complete
36	Demolishing cement concrete manually/ by mechanical means including disposal of material to the appropriate disposal area as per direction of Engineer-in-charge.	Cum	165.83	0	0	05-09-22	25-02-23	173							0% Complete
37	Removing and resetting of kerb stones	Mtr	840	1050	100	30-09-22	15-10-22	15							100% Complete
38	Removing and Resetting of Footpath Slab	Sqm	3990.71	44.2	1	30-09-22	15-10-22	15							1% Complete
39	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse	Cum	1034.98	756.85	100	30-09-22	30-10-22	20							100% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Project Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignments	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
40	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement, with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, including providing and removing centering, shuttering.	Sqm	3625.2	1443.3	40	27-10-22	16-11-22	20							40% Complete
41	Providing B.S. slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete, as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)	Sqm	850.84	1429.8	168	27-10-22	16-11-22	20							100% Complete
42	Providing one line dressing to granite stone slab / granite stone masonry as per specifications as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)	Sqm	960.84	0	0	05-09-22	25-02-23	173							0% Complete
43	Providing Machine Cutting edges to B.S. slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded) inclusive of all Taxes complete, as directed by the Engineer in Charge of the work (excluding Area Leading Charges)	Sqm	4230	185	4	30-10-22	24-11-22	25							4% Complete
44	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides	Rmt	628.59	0	0	05-09-22	25-02-23	173							0% Complete
45	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing.	Sqm	7100	178.68	3	15-11-22	30-11-22	15							3% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Project Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, saphagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule -B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
46	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Nos	1490.72	5684	381	27-11-22	07-12-22	10					100% Complete		
47	Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed	Sqm	1549.1	592.48	38	05-12-22	15-12-22	10					38% Complete		
48	Supplying, filling, spreading & leveling stone boulders of size range 5 cm to 20 cm, in recharge pit, in the required thickness, for all leads & lifts, all complete as per direction of Engineer-in-charge.	Cum	3.9	0	0	05-09-22	25-02-23	173							0% Complete
49	Supplying, filling, spreading & leveling gravels of size range 5 mm to 10 mm, in the recharge pit, over the existing layer of boulders, in required thickness, for all leads & lifts, all complete as per direction of Engineer-in-charge.	Cum	2.34	0	0	05-09-22	25-02-23	173							0% Complete
50	Supplying, filling, spreading & leveling coarse sand of size range 1.5 mm to 2 mm in recharge pit, in required thickness over gravel layer, for all leads & lifts, all complete as per direction of Engineer-in-charge.	Cum	2.34	0	0	05-09-22	25-02-23	173							0% Complete
51	Gravel packing in tube well construction in accordance with IS. 4097, including providing gravel fine/ medium/ coarse, in required grading & sizes as per actual requirement, all complete as per direction of Engineer-in-charge.	Cum	2.34	0	0	05-09-22	25-02-23	173							0% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Project Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule -B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
52	Providing and fixing factory made precast RCC perforated drain covers, having concrete of strength not less than M-25, of size 1000 x 450x50 mm, reinforced with 8 mm dia four nos longitudinal & 9 nos cross sectional T.M.T hoop bars, including	Each	48	0	0	05-09-22	25-02-23	173							0% Complete
53	Scarifying the existing bituminous road surface to a depth of 50 mm and disposal of scarified material by Mechanical Means using Hydraulic excavator with in all lifts and lead	Sqm	5041.79	2139.07	42	10-10-22	20-10-22	10							42% Complete
54	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out,	Cum	3088.07	3187.01	103	10-10-22	20-10-22	10							100% Complete
55	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carnage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory	Cum	1867.31	1696.04	91	15-10-22	04-11-22	20							91% Complete
56	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers	Cum	1477.18	1057.21	72	25-10-22	14-11-22	20							72% Complete
57	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS-383,	Cum	984.79	1057.21	107	04-11-22	26-11-22	22							100% Complete

BRUHAT BENGALURU MAHANAGARA PALIKE

Project Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl No	Assignment	Unit	Schedule -B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
58	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with	Cum	970.47	1213.09	125	09-11-22	29-11-22	20				100% Complete			
59	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. Qty upto 125%	Sqm	3881.87	4852.34	100	24-11-22	04-12-22	10				100% Complete			
60	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom	Sqm	26436.56	20018.62	76	29-11-22	09-12-22	10				76% Complete			
61	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work	Cum	439.25	549.06	125	24-11-22	04-12-22	10				100% Complete			
62	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with	Cum	720.57	800.74	100	29-11-22	09-12-22	10				100% Complete			
63	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC-35:2015 The finished surface to be level, uniform and free	Sqm	841.71	770.68	92	09-12-22	14-12-22	5				92% Complete			

BRUHAT BENGALURU MAHANAGARA PALIKE

Client's Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl No	Assignment	Unit	Schedule -B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
64	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956-09 & as per IRC 67-2012 for full back ground of blue colour & white	No	87	0	0	05-09-22	25-02-23	173							0% Complete
65	Supplying and Fixing of Molded Shank Raised Pavement Markers / Cat's Eye made of polycarbonate and ABS moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall	No	80	0	0	05-09-22	25-02-23	173							0% Complete
66	Lead for Disposal of Debris	Cum	7449.66	5892.75	92	05-09-22	15-12-22	101							92% Complete

Planned %

Executed %



Deputy

Kal

Asst. Executive Engineer
Yelahanka Division

Asst. Executive Engineer
Yelahanka Division